SOLAR

DIVISION OF INTERNATIONAL HARVESTER COMPANY 2200 PACIFIC HIGHWAY, SAN DIEGO, CALIFORNIA

FACTORY PERFORMANCE TEST REPORT CENTAUR GAS TURBINE COMPRESSOR SET MODEL CSS-3168H

FOR

V/O MACHINOIMPORT, MOSCOW, USSR 241/6

REPORT SD 4144

ISSUED December 1973

PACKAGE:

Model CSS-3168H Serial No.: 3020138

Engine Model: T-3002 Serial No.: 3000241

Compressor Model: C-1688-2510H

Serial No.: 2344

M. W. Kohl Senior Production

Test Engineer

G. J. Keller

Manager

Production Test

CUSTOMER REF

50-32/40927

SOLAR REF

2-06710

TRANS NO. 873207

TABLE OF CONTENTS

Section		Page
1	INTRODUCTION	1
	1.1 APPLICABLE SPECIFICATIONS	1
	1.2 GAS-TURBINE ENGINE TEST	2
	1.3 GAS COMPRESSOR TEST	2
	1.4 HIGH SPEED GEAR UNIT TEST	2
	1.5 PACKAGE ACCEPTANCE TEST	3
2	ENGINE GREEN RUN TEST SUMMARY	4
	2.1 METHOD AND PROCEDURE	4
	2.2 RESULTS AND DISCUSSION	5
3	GAS COMPRESSOR CLOSED-LOOP TEST SUMMARY	9
	3.1 METHOD AND PROCEDURE	9
	3.2 RESULTS AND DISCUSSION	11
4	PACKAGE ACCEPTANCE TEST RESULTS	17
	4.1 METHOD AND PROCEDURE	17
	4.2 RESULTS AND DISCUSSION	18

LIST OF ILLUSTRATIONS

Figure		Page
1	Engine Green Run Performance Computer Analysis	7
2	Test Performance vs. Minimum Required Performance	8
3	Estimated Compressor Performance for Gas	12
4	Estimated Compressor Performance for Gas	13
5	Test Performance vs. Predicted Performance	14
6	Compressor Closed-Loop Performance Computer Analysis	15
7	Package Functional Test Verification	19
8	Performance Acceptance Certificate	20
	LIST OF TABLES	
Table		Page
1	Engine Green Run Performance Test Data	6
2	Compressor Parameters and Equations	10

INTRODUCTION

Each major component of the Model CSS-3168H Gas Compressor Set is subjected to qualification tests before delivery to the customer. Testing consists of:

- Gas-turbine engine test
- Gas compressor test
- High speed gear unit test
- Package acceptance test

Testing operations are conducted under the direct supervision of Solar's Quality Control and Test activity. This activity functions independently of production departments to ensure compliance with the test procedures specified.

In addition to in-plant testing of the gas-turbine engine and gas compressor, quality control engineers maintain surveillance over the manufacture of purchased parts and subassemblies, and are responsible for functional testing of incoming components. The same standards applied to parts manufactured by Solar are thus assured in parts received from Solar's suppliers.

1.1 APPLICABLE SPECIFICATIONS

The applicable testing specifications and documents for this report are listed below.

en kun resting,	Solar 1-3002	Gas Turbine	Engine	(1990)	F'-
ated)					
	ated)				een Run Testing, Solar T-3002 Gas Turbine Engine (1550° ated)

ES 1408B	Centrifugal	${\tt Gas\ Compressors,}$	Performance Testing

ES 1326 High Speed Gear Unit for Centaur Turbine Packages

ES 1419C Acceptance Test, Solar Model CS-3000, Centaur Turbine Gas Compressor Set

FA

PTC 10 ASME Performance Test Code for Compressors and Exhausters (Interim Supplement 19.5 on Instruments and Apparatus, Sixth Edition, 1971)

1.2 GAS-TURBINE ENGINE TEST

Before assembly into the packaged set, every Centaur gas-turbine engine is subjected to a run-in and calibration test (green run test). For this test, the engine power is absorbed by a high-speed dynamometer, enabling aspects of engine performance to be measured. A 6-hour run at incremental loads up to full speed and power ensures functional and structural integrity. Details of engine green run testing are described in Specification ES 1459E.

1.3 GAS COMPRESSOR TEST

The gas compressor is subjected to a rig test similar to the procedure used for the gas turbine run-in test. This test is followed by installation in the package prior to shipment. If the compressor does not conform to specified performance, it goes through teardown, inspection, rebuild, and retest prior to package installation.

Prior to build, the compressor casings have been assembled and subjected to a hydrostatic test to 150 percent of the maximum working pressure rating.

During the rig test, the compressor is driven at significant operational speeds by a slave driver. Extensive instrumentation verifies that mechanical and aerodynamic performance conforms as closely as possible to the predicted performance originally proposed to the customer.

The compressor for this particular package went through special tests on the closed-loop rig. Using nitrogen at various suction pressures instead of atmospheric air, closed-loop rig testing facilitates evaluation of the high pressure effects on the compressor.

1.4 HIGH SPEED GEAR UNIT TEST

Basic factory performance testing of the gearbox is conducted by the manufacturer, Philadelphia Gear Corporation, in accordance with Specification ES 1326. The

cearbox is subjected to additional tests up to full load and speed during package cceptance testing.

1.5 PACKAGE ACCEPTANCE TEST

After satisfactory completion of the green run tests for the engine and gas compressor, hey are installed in the gas compressor package in preparation for the package acceptance test. This test specifies procedures and requirements to be met for the hydraulic, pneumatic, and electrical systems supplied with the gas compressor set. During the acceptance test, the engine safety shutdown system is tested under actual operating conditions by introducing, or simulating, the various safety shutdowns. After completion of the acceptance test, the package undergoes a preservation run and is prepared for shipment to the customer. Details of package testing are outlined in Specification ES 1419C.

ENGINE GREEN RUN TEST SUMMARY

Before assembly into a gas compressor package, each Centaur gas-turbine engine is subjected to a dynamometer testing in one of Solar's production test cells. The test cell contains the necessary equipment and instrumentation to determine the engine's mechanical and aerodynamic performance at different speeds.

2.1 METHOD AND PROCEDURE

2.1.1 Instrumentation

Instrumentation used in the test cell is calibrated at regular intervals. Airflow measuring equipment conforms to the requirements of ASME Power Test Code, PTC 10.

2.1.2 Engine Operating Conditions

Applicable sections of Test Specification ES 1459E cover the full operating range of the engine, and the significant parameters called out by the specification are recorded; acceptable ranges for these measurements are stated in the specification so that any performance irregularities can be detected.

2.1.3 Analytical Procedure

Recorded data from the engine test runs are analyzed by computer.

The computer analysis is generally conducted in the following manner:

- Engine airflow is computed from the ambient pressure, the pressure
 differential measured across the air intake venturi, and the venturi diameter
 and temperature, in accordance with the ASME flow measurement code.
- The fuel flow is computed from relationships involving fuel inlet pressure, air/fuel density ratio, and the flow meter reading.

- The power output (shp) is calculated from the dynamometer-measured load and speed.
- The compressor pressure ratio is computed from the measured compressor discharge total pressure and the inlet static pressure.
- Compressor temperature rise is calculated from measured values and is used with the compressor pressure ratio and the calculated power output to compute the thermodynamic characteristics of the engine.
- The specific fuel consumption (sfc) is computed from calculated fuel flow, fuel heating value, and measured power output.
- Engine test performance is compared with specified performance.

2.2 RESULTS AND DISCUSSION

During the green run test, the engine is operated to design conditions by increasing the power turbine load until a specified match speed is reached. At this speed, the engine must produce the minimum specified power commensurate with a turbine inlet gas temperature at or below the level the engine is allowed to operate for continuous duty service.

Table 1 shows engine green run performance test data. Performance criteria for the T-3002 Centaur engine are also shown in Table 1. Performance data are compared with the required standard, having been corrected to conditions of sea level, zero duct losses, and 80°F engine inlet temperature.

Figure 1 is a copy of the engine green run performance computer analysis. Figure 2 locates the demonstrated test performance within the minimum performance grid.

Table 1. Engine Green Run Performance Test Data

CENTAUR T-3002 PERFORMANCE ACCEPTANCE CR	TERIA		ENGINE S/N	3000241
and TEST RESULTS	LILRIA		TEST DATE	//-27-73
TEST RESULTS				Ω
		hpegenn	DATA LINE 110 Peg- in un TEST	Production Test
REFERENCE: ES 1459 E	0 101 05 01	LIMITS		STAMP_OFF
FINAL VANE SETTING 19	ysumm	00 - +70	+2.25°	19° (C)
SHP CORRECTED celoyn		3380 - 3600	3414	
SPEED CORRECTED 500 por	~ Ngp/√θ80 %	99.9 - 100.1	100.0	
CORRECTED +-pana na 70	Smithliq Fuel	1530 - 1565		
TEMPERATURE 6 3W/080	Gas Fuel	1530 - 1550	1550	66 ×c
SPEED CORRECTED DO PORT CORRECTED 4-pa na 70 TURBINE INLET OF T 3W/080 TEMPERATURE 6 x 91 OTHERS TEMPERATURE RATIO 1	T ₅ (°R)/T _{3H} (°R)	0.761 - 0.776	0.779	0/7AX 903,11
S F C	BTU/ hn-hr	9100 - 9900	9705	
FUEL AIR RATIO FACTOR	Byx from wife	48 - 54	51.79	
COMP. PRESSURE RATIO Jakou	14. a P2/P1	8.3 - 8.9	8.52	
COMP. MASS FLOW, CORR.	Wa $ heta$ 80/δ	34.0 - 37.0	35.06	
LUBE OIL PRESSURE, (AT 62- 5 INLET PORTS 104% Ngp) PSIG con agran	45 - 70	WITHIN S	19 PM
(OIL COOLER OUT) anaj	un OF	180 Max	152	Self Self
Pacasi mais E OIL FLOWS GPM	#1 BEARING Marion	3.5 - 5.0	4.15	
y at	#2 BEARING	11.0 - 16.0	15.05	
	#3 BEARING	6.0 - 9.0	7.55	
140 - 160 °F	#4 BEARING	7.0 - 10.0	9.77	
45 - 70 PSIG	#5 BEARING	6.5 - 10.5	9.85	
VIBRATION WITHIN LIMITS OF	YES			
Dalie Aue LA CAROTE OIL TANK VENT PRESSURE WITH	O.K.			
TURBINE COOLING AIR PREWSURE WITHIN LIMITS OF FIG. 4 years				19
			^	

•976565

ATT THE UNITS F DETREES

PRESSING UNITS AS SPRETFIED

1 FOR CENT-STRILG SE-:2 FOR CENT-SPITE SF-? 2

T-3002 THERE BUT PROFOMMATION 1 168 33140212 168 1314597 2 JMIE SZN-DATE-DATA SE LINE 80-2 3000241 11-27-1973 LINE 9 42-25 BERR TAV P(BARO) IN • EG ?30 • 0.3 T48AR01263 ENGINE THIEF TEMP . TO 255 PT SPEED COUNT?11440 GAS PRODUCER RPM. NGP 1714305 VENTURI DEPRESSION.IN.H20.DEL P(V)?27.7 VENIURI 158P .T (V) ?55 STATIC PODIPSIGIZIOS INLET PRESSURE LOSS. IN. H20. DEL P(IN)?2.2 EXH-PRESS-LOSS, IN-820, DEL P(EYE) (3 VALUES, O'S IF REO'D) ?0,0,0 TURBINE EXHAUST TEMP.T7(5 VALUES, 0'S IF REQ'D) ?753, 755, 756, 756, 754 OUTPUT SHAFT HP?3298 PT INDET TEMP, T5 (6 VALUES, 0'S IF REQ'D) 21021, 1103, 957, 1010, 1064, 1048 CPS FROM FLOW METER ?1615 FM CONT-NO-(155,181,185,186,194)?185 FUEL SUPPLY PRESSURE, PSIG, P(F)?188 FUEL SUPPLY TEMP, TOP 1993 1 FOR NATL GAS:2 FOR PROPARE?1 HHV VALUE (O IF UNKNOWN) ?1052

CUTPUT

T5(R)/T3x(R) •779278 OUT OF SPEC(•761-•775)

DENSIFY, AIR, LB/CU-FT, RHO(AIR) -990849 DENSITY JAS JITH 7. LB/CJ . FT . RHO(JAS) . 618899 FUEL FIOY, 1F (CFM) 42.5962 FUEL FLOW, 4F (PPF) 1581 • 39 FUEL ELCH, DIES, AFTPPH) 1751.4 STO TEMP CORR. THETA(20) : SO ST OF .953678 2835-26 E4E 14 EE0 CORR GP RPM 100-036 COMPR MASS FLOW . MA (PPS) 35-713 COMPR TEMP RISE FACTOR, Y .933415 MAX TEMP FROM FORK, T3/ 1456 - FG CORR MAX TEMP FROM WORK.T34/THETA(80) 1549.95 CORR PT INLET TEMP, TO/THETA (80) 1106-38 SHP NO LOSS 3334 • 84 CORR SHP NO LOSS 3414 +02 CORR FUEL FLOW NO LOSS WF (PPE) 1802-72 SEC(BTU/EP HR) 9705.27 FUEL AIR RATIO FACTOR 51.7869 COMPR PRESS RATIO,R(C) 8-51628 INLET LOSS CORR FACTORIDELTA PRIME: •994598 CORR COMPR MASS FLOX. NA CORR(PPS) 35-0567

Figure 1. Engine Green Run Performance Computer Analysis




Figure 2. Test Performance vs. Minimum Required Performance

GAS COMPRESSOR CLOSED-LOOP TEST SUMMARY

he gas compressor for this particular package was subjected to testing in Solar's osed-loop rig, using high pressure nitrogen. The closed-loop rig contains the cessary equipment and instrumentation to determine the compressor's mechanical derodynamic performance at different speeds.

perating the gas compressor at predetermined suction pressures and speeds, the rformance is evaluated by mapping pressure ratios versus flows. The speed line hich produces the same Mach number effects as the one passing through the natural as design point is chosen for performance evaluation. Closed-loop rig performance continuously compared with the predicted performance for this specific speed line.

1 METHOD AND PROCEDURE

1.1 Closed-Loop Rig Test Results and Estimated Compressor Performance
stimated compressor performance for gas is shown in figures 3 and 4. This per-

rmance can be obtained only with gas properties as stated on the estimated perfor-

ompressor performance, when evaluated on the basis of isentropic head versus olumetric flow, is considered to be essentially independent of gas properties. mall differences between performance obtained on air and natural gas may be eglected for small numbers of stages or heavy gas. In the case of multistage or ght gas applications, however, it is necessary to account for differences in stage latching. These differences are included in the performance predictions corresponding to a specific gas condition.

able 2 contains the basic relationships of the boost compressor performance

Table 2. Compressor Parameters and Equations

	Equations for Compressor Isentropic Head and Volumetric Flow	
a.	Hd = $\frac{(\Gamma_1)(53.3)}{(SG)(k-1)}$ $\left[\left(\frac{P_2}{P_1}\right)^{-1}\right]$	ft
b.	$Q_{1} = \frac{\text{(MMSCFD) (1000) (Z) (14.7) (T}_{1})}{\text{(1.44) (P}_{1}) (520)}$	cfm
	Equations for Head and Flow Coefficients	
c.	$\Psi = \frac{(2g) (Hd)}{U_2^2}$ $\Phi_1 = \frac{(144) (Q_1)}{(\pi) (60) (D_2^2) (U_2)/4}$	
е.	$U_2 = \frac{(\pi) (D_2) (N)}{(60) (12)}$	ft/sec
	Glossary of Terms	

Symbol	Nomenclature	Units
Hd	Isentropic head	feet \$\psi \square
k	Ratio of specific heats	
MMSCFD	Standard volumetric flow at $P = 14.7$ psia, $T = 60$ °F (millions standard cubic feet per day)	10 ⁶ ft ³ /day geнь rpm об/мич
N	Gas compressor speed	rpm ob/mun
. P1	Gas flow total pressure at compressor inlet	psia
$\mathbf{P_2}$	Gas flow total pressure at compressor discharge	psia
Q_1	Volumetric flow at inlet conditions of MACHIEROTOR	cfm
SG	Gas specific gravity with respect to air	· ·
T ₁	Gas flow total temperature at compressor inlet	°F or °R
Z	Supercompressibility factor	
Ψ	Head Coefficient	
Φ_1	Flow Coefficient	
g	Acceleration due to gravity (standard = 32.174)	ft/sec2
Մ ₂	Impeller tip velocity	ft/sec
D_2	Impeller tip diameter	in.

For Air: SG = 1, Z = 1, k = 1.395 For Nitrogen: SG = 0.967, Z = 0.98 - 1, % \% (k = 1.402

.1.2 Solar Test Cell Performance

nstrumentation. Instrumentation used in the test cell is calibrated at regular attervals and conforms to recommendations made in the ASME Power Test Code or Compressors and Exhausters, PTC 10.

ompressor Operating Conditions. The compressor is operated at various data oints during closed - loop rig testing. Pertinent data are taken at these points to etermine compressor performance at the equivalent design speed over the full perating range (i.e., from surge to choke), and to ensure adequate capacity at a ntermediate speeds.

ata Recording. Basic data recording requirements are listed in ES 1408B.

nalysis of the compressor test data was performed.


nalysis included:

- Isentropic head computed using the compressor inlet temperature and pressure, and the discharge pressure.
- Airflow computed using barometric pressure and orifice diameter, inlet temperature, and orifice pressure differential, as described in ASME power test code PTC 10.
- Psi, head coefficient computed using isentropic head and impeller tip velocity.
- Phi, flow coefficient computed using volumetric flow, and impeller tip diameter and speed.

.2 RESULTS AND DISCUSSION


he compressor's estimated design performance to meet the customer's design onditions is shown in figures 3 and 4.

a figure 5, the closed-loop rig test performance results are shown as Ψ - and Φ - versusplots, superimposed on estimated rig test performance curves. The plots are based
at the results of the compressor closed-loop performance computer analysis, shown
a figure 6.



mesno 10 ropuse Jensimenu Lounyeropis ESTIMATED PERFORMANCE C1688-2510H COMPRESSOR

V/O MACHINOIMPORT - S.O. 2-06710



ESTIMATED PERFORMANCE C1688-2510H COMPRESSOR

CS-20851

V/O MACHINOIMPORT - S.O. 2-06710

25 Oct. 1973

I.A.Brewer




Figure 4. Estimated Compressor Performance for Gas




Figure 5. Test Performance vs. Predicted Performance

TEST PERFORMANCE OF CENTRIFUGAL COMPRESSORS ALL TEMPS IN DEL F: ALL PRESSURES IN PSIG UOS USE C'S TO PROVIDE NO. OF VALUES REQUESTED CASE IDENT .? 1 RPM RATIO(ACT/CT)? 1.95875 IMP • TIP DIA (18 •)? 7 METER TYPE (1 FOR VENT .. . FOR ORIFICE)? 2 ORIFICE DIA; PIPE DIA? 3.6.21.522 3B REFICIENCY? 0.98 SUPERCOMP .? 0.985

DP NO. 4.5

SHAFT SPD (COUNT) 9199

TEMP . FLOW NTR

79•3

PRESS., ORIFICE 588

TEMP . INLET

81 • 7

TEMP . . DISCH

289.2

DELTA P(V) IN. H20

591 • 5

PRESS .. INLET

554.5

PRESS . . DISCHARJE

1241

BARO-PRESS, IN-H; :AMBIENT TEMP. 30.23,70

DP NO. P4/P1

EFF. DEL T(C)/T1 RPM(CORR)

17641 • 9

43 2 • 20585

•664363

•383266

PS I

CEM

PHI HEAD

AIR FLOW

583 •669

7 • 781078 - 02 26102 • 5 31 • 8721

MMSCFD

ЬP

2345 • 73 37 • 3411

18018 • 5

DP NC - 44

SHAFT SPD (CGUNT) 9194

TEMP . FLOV MTR

PRESS., ORIFICE? 584

TEMP..INLET

85.3

TEMP . DISCH

313.8

CSH - MI (V) 9 ATISG

4.96

556 • 5

PRESS. INLET PRESS . DISCHARGE

1449.3

BARO-PRESS, IN-HI; AMBIERT TEMP. 30.26.70

DP NO+ P47P1

EFF. DEL T(C)/T1 RPM(CORR)

44 2.56274

•738794

•419266 17573•9

PS I

CEM

5111 HEAD 621 •567

AIR FLON

7.047198-02 31964.6 28.7605

MMSCFD

6.8038

HÞ

HPH

33 • 6956

2331 • 94

1.9008+7

ure 6. Compressor Closed-Loop Performance Computer Analysis (Sheet 1)

```
DP NO. 45
SHAFT SPD(CGUNT) 90-198
TEMP . FLOY MTR
                           81.2
PRESS., GRIFICE 573
TEMP . INLET
                       85.4
TEMP . . DISCH
                       331 • 5
DESTA PIVI IN PRO
                                394
                          556 • 5
PRESS .. INTET
PRESS . . DISCHARGE
                              1581 • 7
BARO-PRESS . IN . HG ; AMBIENT TEMP . . 30 . 25 . 70
DP NO. P4/P1
                    EFF. DEL T(C)/T1 RPM(CORR)
      2.79449
                  •758999
                               •451477
                                           17580 •
PSI
                                    HEAD
            CFM
                         PEL
                                              AIR PLOY
                         6 • 32 9 7 3 2 - 0 2 3 5 3 5 8 • 1
 7.52172
             559•53
                                                   25 • 8389
MMSCFD
             HP
                         RPM
 30 • 2727
             2255 • 43
                         18016 • 6
DP NO. 46
SHAFT SPD (CCUMP) 9207
                            69.4
TEMP . . FLOY MTR
PRESS., ORIFICE 577
                        74.1
TEMP . . INLET
TEMP . . DISCH
                        331 • 4
                                340
DELTA PIVI IN. H20
PRESS. INLET
                          557.5
                              1678.3
PRESS . DISCHARGE
BARO-PRESS, IN-HG; AMBIENT TEMP. 30-25,70
DP NO. P4/P1
                              DET TICIZTI RPMICORRI
                    DEF ·
      2.95839
                   •75681
                              •482016
                                            17782 • 4
                                    HEAD
                       PHI
                                              AIR PLOY
PSI
            CFM
            512 • 779
                         5 • 805558 -02 36871 • 1 24 • 267
 7 - 82603
MMSCFD
            HP
                       RPM
 28 • 4.31
            2215 • 59
                         18034 • 2
DP NO. 50
EOSC (THUDDINGS TARK
TEMP . . FLOT MIR.
                           52 • 3
PRESS .. ORIFICE 614
                      57 • 1
TEMP . INLET
                       317 • 8
TEMP . DISCH
DELTA P(V) IN. H20
                                365 • s
                          600
PRESS., INLET
PHESS . . DISCHARJE
                              1875,0
BARO-PRESS, IN. EG (AMBIENT TEMP) 30.2,57
DP NO. P47P1
                   EFF.
                            DEL T(C)/T1 RPM(CORR)
                   •753018
                              •50445
                                            18054 • 7
      3.07386
50
                                    FEAD
                                              AIR FLOY
PSI
           CrM
                        PHI
                        5.69597E-02
                                       37171 • 1
                                                      26 • 4064
7 • 89657
            502 • 881
MMSCFD
            HP
                        RPM
```

18026 • 4

2442.78

30 • 9375

PACKAGE ACCEPTANCE TEST RESULTS

ince the major parts of the package were satisfactorily tested as individual comonents, the acceptance testing is designed as a final check to ensure the integrity I the package systems and provide the customer an operational-ready unit.

.1 METHOD AND PROCEDURE

1.1 Instrumentation

strumentation used during testing is calibrated and certified accurate in accorance with a Solar-approved periodic calibration schedule.

.1.2 Acceptance Performance Test

he acceptance tests were conducted in accordance with Specification ES 1419C. he following paragraphs form a brief outline of the acceptance specification.

tatic Electrical Check

This checkout was completed by manually simulating sensing device actuations by losing various switches installed in parallel with the driven devices. Thus, the nodes of operation and malfunction protection were demonstrated in accordance with the test agenda.

Prestart Check

A mechanism check of the package was conducted, including prestart flushing of the ubrication and seal oil lines, calibration of instruments and controls, and actual peration of the startup sequence to the point of starting the engine.

Operational Check

The complete package was tested up to full power, with the engine power absorbed in a hydraulic brake mounted on the end of the gas compressor and driven through

e compressor rotor. Thus, it was possible to run a full speed mechanical load decord conditions to detect any system leakage, and to check overall vibration wels and satisfactory subsystem operation. The compressor gas and seal oil stems were tested statically by pressurizing the compressor case to high pressure the nitrogen while sealing by means of the auxiliary seal pump. After the system as shown to be leak free, nitrogen pressure was reduced to the user's actual inditions, and a final adjustment was made to the seal oil pressure regulator.

ngine Preservation

ter removal of all test gear, a final leak check was run, and the set was operated preserving oil and powder to ensure long term internal protection of vulnerable imponents and systems during shipment and storage.

he inspection stamp sheet in figure 7 attests functional package testing.

2 RESULTS AND DISCUSSION

ther the package had satisfactorily passed the applicable tests as listed in the ceptance test specification, ES 1419C, and the test agenda for this sales order, e package was certified to be ready for customer delivery.

he dates the referenced package and its major components were tested and accepted re shown on the package performance acceptance certificate. (See figure 8.)

INSPECTION STAMP SHEET

PAGE 1 OF 1

なる

MER MACHINOIMPORT 2-06710 _ SALES ORDER ___ ES 1419C ENG S/N 3000241 PACKAGE S/N 3020138 12-14-1973 OPERATION TION STD **FUNCTION** INSP INSP FUNCTION 50.6 SUB Customer Integrated (QCE 10) System Test (Yard Val QGE 10) 7600 350 10 Information Sheet 76 10! 360 Engine Wash, Sys Test Plan Conformance 20 (QCE 10) (QCE 10) ||76 10| 370 Dual Filter Sys Test Verify Equipment 30 76 10i 380 Remote Load Control Pre-test Service, 40 (QCE 10) (QCE 10) System Test Package 7620 7630 Package Sys Leak Chk Dyno Removal Preparing Package Lub QCE 10 390 (QCE 10) 400 50 & Scal Oil System Utilities Hook-up Fuel Valve Failure QCE 10 (QCE 10) 60 76401 410 System Test to Package System Low Voltage Provisioning (QCE 10) (QCE 10) Malfunction Test Remote Start or Stop 7640 420 ₹**7**0 Electrical Hook-up Instrumentation (QCE 10) (QCE 10) System Test 7640! 430 80 Hook-up Pre-Post Lube System QCE 10 Kace 10 Malfunction Test 7640 440 90 Dynamometer Hook-up Fail to Crank Adjusting, Auxilliaries QCE 10 (QCE 10) Malfunction Test Fail to Start System 7640 450 100 Systems (QCE 10) (QCE 10) Adjusting, IGV Limits and Correction 7640 460 Malfunction Test 110 Ignition Failure (QCE 10) (QCE 10) 470 Malfunction Test 7650 130 Action Low and High Gas Pre Pre-test Observation 140 (QCE 10) **QCE** 10 7650^l 480 Malfunction Test Non-combustion Crank 150 High Oil Temperature Starts, Five (QCE 10) (QCE 10) 490 Malfunction Test 160 Successful Low Oil Level **(**QCE 10) (QCE 10) 500 Malfunction Test 170 7650 Initial Start-up Vibration System 320 Systems, (QCE 10) (QCE 10) Malfunction Test Initial Operation Overspeed 7660 330 180 (QCE 10) ΩCE 10 7660 520 Kit Options 190 System Test Comp Slave Low Press Low and High Oil (QCE 10) (QCE 10) Pressure Test Low Speed Test Run 8000 530 Systems Removal 200 7790 Proof Pressure, Sys 210 (QCE 10) (QCE 10) 780d 540 Instrumenting 220 High Pressure Air Sta (QCE 10) (QCE 10) 550 Proof Pressure Test 8040 250 Two Hour Load Run Proof Pressure Test QCE TO QCE 10 Initial Phase 280 8040 560 Speed Topping Test Governor High Speed OUE 10 Customer Level (ace 10) Pressure Test Comp Discharge Pres 290 Stop Setting T5 Temp System 8040 570 QCE 10 (QCE 10) Switch System Test Post Pressure Test 8040 580 300 Malfunction (RCE 10) (QCE 10) T5 Topping Test Seal Oil P Switch 8080 590 System Dismantling 310 Oper 500-B LoL Test (QCE 10) (ACE 10) 8120 600 Test Dismantling System Test Comp Discharge Pres (QCE 10) (QCE 10) 8140 610 Test Termination 330 Switch System Test Comp Discharge Temp (QCE 10) (QCE 10 Preservation Run 340 Switch System Test 8160 620

Figure 7. Package Functional Test Verification

CENTAUR GAS COMPRESSOR SET PERFORMANCE ACCEPTANCE CERTIFICATE FOR

2-06710 50-32/40927 chinoimport, Moscow, USSR SALES ORDER CONTRACT NO. CUSTOMER SCRIPTION: MODEL NO. CSS-3168H GE SERIAL NO. 3020138 MODEL NO. T-3002 3000241 E SERIAL NO. MODEL NO. <u>C-1688-2510H</u> OMPRESSOR SERIAL NO. 2344 SIZE/TYPE NO. 206 HS PEED GEAR UNIT SERIAL NO. 109892 URBINE GREEN RUN TEST formance Acceptance Approval 11-27-1973 OMPRESSOR TEST formance Acceptance Approval 12 - 12 - 1973GE ACCEPTANCE TEST 12-14-1973 kage Performance Acceptance AGE ACCEPTANCE APPROVAL to certify that this Gas Compressor Set was tested and that it complied applicable requirements of Solar Specifications as defined in ES 1459E, B, and ES 1419C. Production gineer

Figure 8. Performance Acceptance Certificate